

File Path: J:\2016\537 Johnson Avenue Brooklyn NY\Drawings Folder\Revit Model\Procedure of Work.txt

Print Mode: ALL KEYNOTES - 19 Total Notes

Date 3/22/2017 - 3:25:28 PM

Key	Description	
PH1-SSP.1	PROTECT PUBLIC AND ADJACENT PRIVATE PROPERTIES - AS SHOWN ON THE SITE SAFETY PLAN. ENCLOSE THE PROPERTY WITH A CONSTRUCTION FENCE, AND:	⌂
PH1-SSP.2	ERECT A COVERED SIDEWALK SHED AND A PIPE SCAFFOLDING SYSTEM SECURED TO THE FACADE UP TO 42" ABOVE THE HIGHEST ROOF LEVEL AS PER 2014 NYC B.C. (FILED BY OTHERS)	⌂
PH1-SSP.3	ERECT SHORING STEEL JACK POSTS TO TEMPORARILY SUPPORT AREAS OF WORK AS REQUIRED	⌂
PH1-SSP.4	PROVIDE GUARDRAILS ALONG THE OPEN SIDES OF THE HIGHEST PIPE SCAFFOLD AT ALL TIMES. SECURE PERSONNEL WITH A FALL ARREST SYSTEM AS NECESSARY.	⌂
PH2-FDN.1	LOCALLY EXCAVATE LOCATIONS OF THE PROPOSED COLUMN LOCATIONS AT THE INTERSECTION OF (E, F, G & H) AND (2')	
PH2-FDN.2	DRIVE THE PROPOSED PILES AT THE LOCATIONS INDICATED ABOVE (PILE TYPE TO BE ASSIGNED - MIN. CAPACITY 65 KIP/PILE)	
PH2-FDN.3	INSTALL THE REINFORCEMENT AND FORMWORK OF THE PRESCRIBED PILE CAP AS SHOWN IN THE DETAILS. CONTRACTOR TO ALSO INSTALL IN PLACE THE EOR APPROVED BASE-PLATE AND ANCHOR BOLTS IN PREPARATION OF COLUMN INSTALLATION.	
PH2-FDN.4	POUR CONCRETE TO CONSTRUCT THE PRESCRIBED PILE CAP USING HIGH STRENGTH (MIN. 4,000 PSI CONCRETE)	
PH3-DM.1	ISOLATE AND INSTALL TEMPORARY SUPPORT AS REQUIRED BELOW AREA OF WORK BETWEEN GRID LINES (B) AND (E)	
PH3-DM.2	REMOVE EXISTING ROOFING MATERIAL IN THE AREA OF WORK ASSIGNED ABOVE - BETWEEN GRID LINES (B) AND (E)	
PH3-DM.3	REMOVE EXISTING (W12X19) BEAM JOISTS IN THE SPANS INDICATED ABOVE USING APPROPRIATE MECHANICAL REMOVAL MEANS	
PH3-DM.4	CAREFULLY UNBOLT, AND REMOVE ALL CONNECTIONS BETWEEN THE LOAD BEARING COLUMNS AND THE (W21X48) GIRDERS AT THE LOCATIONS INDICATED ABOVE	
PH3-DM.5	REMOVE EXISTING (W8) MASONRY ENCLOSED COLUMNS AT THE INTERSECTION OF (D-2) AND (D-3)	
PH4-ST.1	INSTALL IN PLACE THE PROPOSED (W10X49) COLUMN AT THE INTERSECTION OF (D-2) AND (D-3)	
PH4-ST.2	INSTALL IN PLACE THE PROPOSED GIRDERS AS SHOWN IN PLAN AT THE LOCATIONS REPLACING THE EXISTING GIRDERS REMOVED. EOR TO CONDUCT FIELD INSPECTION APPROVING ALL CONNECTIONS BEFORE PROCEEDING TO NEXT STEP.	
PH4-ST.3	INSTALL IN PLACE THE PROPOSED BEAM JOISTS AS PRESCRIBED ON PLANS (DESIGN PENDING)	
PH4-ST.4	INSTALL IN PLACE METAL DECKING AS PRESCRIBED BY THE PROPOSED STRUCTURAL FRAMING PLANS	
PH4-ST.5	INSTALL IN PLACE METAL SHEAR STUDS (MIN. STRENGTH 65 KSI) AS SHOWN ON PLANS	
PH4-ST.6	POUR ROOF CONCRETE SLAB ON THE ROOF OF (#537 JOHNSON STREET), CONTRACTOR TO USE N.WT. (4,000 PSI) CONCRETE	